



**Pasadena Unified School District
District Service Center
Facilities Department**

Date: February 10, 2010

To: PUSD Facilities Sub-Committee

Subject: Project Update

Blair Middle School: Contractor to begin site safety fencing 02/11/10. Site work to begin 02/16/10.

Blair MS Trenching for Geo Investigation: Project complete. No fault was discovered.

PHS Restrooms Renovations: Project in procurement stage. Work to be complete by March 30.

Eliot Science Lab Acoustical: Project complete.

Franklin Library Installation: Site work around library 80% complete. New drop off at front of school formed and 20% complete. Work to be complete March 31.

District-wide Energy Conservation Measures: Change Order work at Field and Altadena on-going.

PHS Softball Field: Rough grading complete. Fencing posts installed. Finish grading to start 02/11/10 after field dries out. Project to be complete March 01.

McKinley Bldg B: Lath and plastering of south soffit to take place during Spring Recess.

Norma Coombs Shade Shelter: Shelters installed and complete.

Altadena Shade Shelters: Shelters installed. DSA work in parking lot to begin 02/16/10 with completion by 02/19/10.

Cleveland Shade Shelter: DSA approved and in production. Installation complete by 3/31/10.

Don Benito Shade Shelters: DSA approval granted. Design modifications complete by 02/12/10 and shelters in production.

Roosevelt Automatic Door operators: Project scheduled for completion by February 28. Punch walk scheduled for 02/15/10.



**Pasadena Unified School District
District Service Center
Facilities Department**

Burbank Electrical Panel Upgrade: Project in procurement. Work complete March 01.

Sincerely,

Gerald Schober
Owner's Representative