

PROJECTS OUT TO BID – WINTER 2010 & CUMULATIVE BID LIST

01/13/10

SCHOOL	PROJECT	FUNDING	FMP ALLOCATION*	STAFF ESTIMATE	LATEST ESTIMATE	ESTIMATED START DATE	ESTIMATED COMPLETION DATE/%
Audubon	Windows & Paint	Deferred Maintenance	\$930,000	\$930,000	\$930,000	5-20-09	10/31/09 – 100%
Willard	Windows & Paint	Measure TT	\$1,909,443	\$720,000	\$720,000	3/30/09	1/31/10 – 99%
Wilson	Windows & Paint	Deferred Maintenance Measure TT	\$560,000 DM, Part of \$3,853,210 Modernization, part of \$2,000,000	\$1,210,000	\$1,250,000	4/13/09	1/31/10 – 99%
Muir HS	Track & Field	Tire Grant/Measure TT/Water Conservation Grant/Outside Funding	\$2,000,000	\$1,957,250	\$1,967,250	5/05/09	12/31/09 – 100%
PHS	Track & Field	Tire Grant/Measure TT/Water Conservation Grant/Outside Funding	\$2,000,000	\$2,055,450	\$2,075,450	5/5/09	12/31/09 – 100%
Loma Alta	Fire Sprinkler Enclosure/Pre-K Conversion, etc.	Measure TT LAUP Grant	\$735,858	\$735,000	\$547,000	6/19/09	8/28/09 – 100%
DSC/Muir	Fencing	Measure TT	Part of \$2 Million District-wide	\$98,900	\$122,000	7/06/09	8/28/09 – 100%

PROJECTS OUT TO BID – WINTER 2010 & CUMULATIVE BID LIST

01/13/10

SCHOOL	PROJECT	FUNDING	FMP ALLOCATION*	STAFF ESTIMATE	LATEST ESTIMATE	ESTIMATED START DATE	ESTIMATED COMPLETION DATE
Aveson (re-bid)/Rose City	Canopy/MPR roofing	Deferred Maintenance	\$225,000	\$195,000	\$195,000	7/06/09	8/28/09 – 100%
San Rafael and Altadena	Ceiling Tiles	Williams	\$297,000	\$208,000	\$208,000	7/06/09	8/28/09 – 100%
Willard	Grass Field	Measure TT	Part of \$997,208	\$160,000	\$180,000	7/06/09	8/28/09 – 100%
Willard	New Multi-use Modular	Measure TT	Part of \$997,208	\$446,000	\$480,000	6/01/09	8/28/09 – 100%
San Rafael	Exterior Painting Etc.	Deferred Maintenance	\$335,000	\$307,000	\$293,000	6/19/09	8/28/09 – 100%
15 sites	Energy Savings Measures	Measure TT and SCE/PWP	Part of \$5,000,000**	Part of \$3,477,000**	\$3,477,000**	6/19/09	01/31/10 – 98%
27 sites	Bogen Clock Speaker System	Measure TT	\$2,638,521	\$1,452,500	\$1,452,500	7/08/09	11/30/09 – 100%
Linda Vista, Wilson, Aveson	Interior Clean-up/Demolition	Measure TT	Part of \$1,000,000 District-wide	\$110,000	\$110,000	7/23/09	8/28/09 -100%

*Includes grant portion, if applicable

**Prior to rebate of \$400,000

DM = Deferred Maintenance

PROJECTS OUT TO BID – WINTER 2010 & CUMULATIVE BID LIST

01/13/10

SCHOOL	PROJECT	FUNDING	FMP ALLOCATION*	STAFF ESTIMATE	LATEST ESTIMATE	ESTIMATED START DATE	ESTIMATED COMPLETION DATE
San Rafael	Lunch Shelter	Measure TT	Part of \$2,614,678	\$125,000	\$100,000	09/14/09	10/05/09 – 100%
Jackson	Drainage Correction	Measure TT	\$170,000	\$170,000	\$85,000	10/014/09	11/30/09 – 100%
PHS	Restroom Pilot	Measure TT	Part of \$4,643,659	\$95,000	\$120,000	10/14/09	03/31/09 – 5%
Burbank	Lunch/Shade Structure	Measure TT	Part of \$3,635,320	\$160,000	\$135,000	11/09/09	12/04/09 – 100%
Longfellow	Pre-K Re-roof	Early Childhood	Part of \$561,926	\$57,000	\$57,000	10/14/09	1/09/10 – 100%
Eliot	Science labs Acoustical	Measure TT	\$130,000	\$130,000	\$130,000	10/14/09	1/15/10 – 99%
Jackson	Modernization of Bldg. F	Measure TT	\$75,000	\$75,000	\$75,000	11/22/09	1/09/10 – 100%
PHS	Softball Field	Measure TT/City of Pasadena Rec.	Part of \$1,625,281 Fields	\$750,000	\$635,000	11/22/09	2/19/10 – 30 %
Muir	Boiler Removal	Measure TT	Part of \$3,399,541	\$125,000	\$125,000	TBD	TBD
Jefferson & Washington	Painting of Child Care Ctr.	Early Childhood	\$63,600	\$63,600	\$63,600	11/21/09	01/09/10-100%

PROJECTS OUT TO BID – WINTER 2010 & CUMULATIVE BID LIST

01/13/10

SCHOOL	PROJECT	FUNDING	FMP ALLOCATION*	STAFF ESTIMATE	LATEST ESTIMATE	ESTIMATED START DATE	ESTIMATED COMPLETION DATE
Altadena	Shade Structures	Measure TT	\$160,550	\$160,550	\$110,000	12/14/09	1/16/10 -100%
Blair Middle School	Trenching for Geo Investigation	Measure TT	\$75,000	\$75,000	\$50,000	01/04/10	01/23/10 – 45%
Roosevelt Auto Door Operators	Auto Door Operators	Measure TT	\$183,486	\$115,000	\$100,000	12/21/09	02/28/10 – 80%
Franklin	Library and Shade Structures	Measure TT	\$583,446	\$583,486	\$583,486	11/17/09	03/31/10 – 40%
TOTALS			\$19,642,052	\$16,356,736	\$16,117,836		